





## Memorandum

TO: Kevin J. Jackson, Village Manager 

FROM: Tammie Grossman, Development Customer Services Director   
Craig Failor, Village Planner, DCS  
Steve Cutaia, CBO, DCS

FOR: Village President and Board of Trustees

DATE: January 23, 2023

SUBJECT: 715-717 South Boulevard Condominiums– Construction Progress

---

### Background

At their September 6, 2022 meeting, the Village Board approved Mr. Art Gurevich's (applicant/developer/builder) fifth extension request in order to allow completion of the above referenced project. In agreeing to grant the extension, the Village Board requested Mr. Gurevich provide a monthly progress report until such time the project is completed. The Village Board authorized this extension until May 31, 2023.

The Zoning Ordinance at the time of Planned Development approval in 2017 stated in Article 14; Section 14.5(G)2&3 that an approval of a planned development permit by the Board of Trustees shall be null and void if the recipient does not file an application for a building permit for the proposed development within nine (9) months after the date of adoption of the Zoning Ordinance approving the development permit; commence construction within eighteen (18) months, and complete the project within thirty-six (36) months. The original completion date was to be March 6, 2020. Article 14 of the Zoning Ordinance allows the Village Board to grant an extension of time, provided the applicant shows good cause in writing.

### Progress Report

Mr. Art Gurevich reports the following progress since the Village Board's approval of the fifth Planned Development extension at their September 6, 2022 meeting. Mr. Gurevich will submit a progress report to staff by/on the 15<sup>th</sup> of each month. Reports will be added in chronological order from October through completion. Mr. Steve Cutaia, Chief Building Official has confirmed the following lists of accomplishments submitted by Mr. Gurevich.

#### OCTOBER

1. Pulled wire in all conduits and service wires for the units.

2. Installed all electrical components for the elevator. Elevator installation should begin any day now.
3. Drywall installation is in progress. Three (3) upper floors are almost completed.
4. Started hardwood floors installation on the 5th floor.
5. Exterior is almost completed. One week left of siding work.
6. Installed fifteen (15) water heaters and fifteen (15) furnaces.
7. All cabinets have been measured and are on order.
8. Trash chute is on order and should be completed in 3 weeks.
9. Primer painted on 5th floor.

#### NOVEMBER

1. Drywall completed on floors four (4) and five (5).
2. Hardwood flooring delivered to every unit. Hardwood floor installed in four (4) units out of fourteen (14) units. Work in progress.
3. Tile installed in utility closets in all units. Tile installed in bathrooms in four (4) units out of fourteen (14) units. Work in progress.
4. Interior doors installed in four (4) units out of fourteen (14) units. Fire doors are on site and are being installed.
5. Concrete poured on all balconies and in trash rooms.
6. Siding completed on the whole building.
7. Upcoming events: trash chute (waiting for installation date), elevator (installation to begin on 12/8), cabinets (4 weeks out).

#### DECEMBER

1. The Elevator work started on 12/12 and will take about 3 weeks.
2. We are still waiting for the trash chute that was supposed to be installed 2 weeks ago.
3. Started to receive cabinets. Received them for 1 unit and will start installation next week.
4. The hardwood floors installation is progressing - installed 5th floor and half of the 4th floor.
5. One coat of painting is completed on the 5th floor.
6. Stairs railings are in fabrication.
7. Electrician is installing a transformer for the elevator.

#### JANUARY

1. Elevator is installed. We are waiting for an adjuster to put it into service.
2. Trash chute installation will start on 2/3.
3. Progressing with hardwood floors and tile installation.
4. Rooftop decking installed in Unit 501.

*On January 12, 2023, Chief Building Official Steven Cutaia inspected the property at 715 South Blvd. He had noted the entire building was drywalled, and only the fifth-floor units had hardwood flooring, some trim work, and some custom cabinetry installed. All the remaining units, along with the common areas, stairways, and exterior rooftop decking have much work remaining. Mr. Cutaia talked with the developer/owner Art Gurevich, and was informed that the project will NOT be entirely completed by the May 2023 deadline.*

*However, it is possible a temporary certificate of occupancy can be issued awaiting completion of minor items.*

Please contact Tammie Grossman, Development Customer Services Director, with any questions at [tgrossman@oak-park.us](mailto:tgrossman@oak-park.us) or 708/358-5422.

Cc: Lisa Shelley, Deputy Village Manager  
Ahmad Zayyad, Deputy Village Manager  
Christina M. Waters, Village Clerk  
All Department Directors